

# GacoWallFoam

## Insulation Certificate

**Date Installation Completed** \_\_\_\_\_

Building Address \_\_\_\_\_

City/State/Zip \_\_\_\_\_

Application Contractor (company name) \_\_\_\_\_

Address \_\_\_\_\_

City/State/Zip \_\_\_\_\_

Phone \_\_\_\_\_ Email \_\_\_\_\_

**Area Insulated**

|                      |                   |       |         |       |
|----------------------|-------------------|-------|---------|-------|
| Exterior Stud Wall   | Average Thickness | _____ | R-Value | _____ |
| Ceiling              | Average Thickness | _____ | R-Value | _____ |
| Roof Deck            | Average Thickness | _____ | R-Value | _____ |
| Crawl Space/Basement | Average Thickness | _____ | R-Value | _____ |

Additional Areas Insulated \_\_\_\_\_

I (*print name*) \_\_\_\_\_ as an independent contractor, certify that the Gaco Western insulation installed on this project was applied in accordance with the Gaco Western recommendations and specifications as stated on the product data sheet and the Gaco Western Application Specifications in the amount as indicated on this certification.

\_\_\_\_\_/\_\_\_\_\_  
*(signature)* *(date)*

| Product                     | R-Value  | 3.5" | 5.5" | R-13 | R-20 | R-30 | R-38 | R-49  |
|-----------------------------|--|------|------|------|------|------|------|-------|
| GacoProFill (FR6500R)       | R-4.04 at 1"<br>R-3.93/inch at >3.5"           | R-14 | R-22 | 3.3" | 5.1" | 7.6" | 9.7" | 12.5" |
| GacoFireStop2 (F5001)       | R-4.1 at 1"<br>R-3.94/inch at >3.5"            | R-14 | R-22 | 3.3" | 5.1" | 7.6" | 9.6" | 12.4" |
| GacoEZSpray (F4500)         | R-4.1 at 1"<br>R-3.83/inch at 3.5" and greater | R-13 | R-21 | 3.3" | 5.1" | 7.8" | 9.8" | 12.7" |
| Gaco 052N (F052N)           | R-4.2 at 1"<br>R-3.91/inch at >4"              | R-14 | R-22 | 3.3" | 5.1" | 7.7" | 9.7" | 12.5" |
| Gaco 183M (F183M)           | R-6.4 at 1"<br>R-6.67/inch at >3.5"            | R-23 | R-37 | 2.0" | 3.0" | 4.5" | 5.7" | 7.4"  |
| GacoOnePass (F1850R)        | R-6.5 at 1"<br>R-7.2/inch at >3.5"             | R-25 | R-40 | 1.9" | 2.8" | 4.2" | 5.3" | 6.8"  |
| GacoOnePass Low GWP (F1880) | R-7.1 at 1"<br>R-7.38/inch at 3.5" and greater | R-26 | R-41 | 1.8" | 2.7" | 4.0" | 5.1" | 6.6"  |

MKWF1031 0118

